HIGHLIGHTED AREAS ARE COMPLETED

JBox_Level 05	
Comments	Elev. Bottom of JBox to Floor
JB-****-MPS-3 (21)	10' - 4"
JB-****-MPS-3 (22) (HX-1; HX-2)	9' - 1 1/2"
JB-****-MPS-2 (19D)	10' - 11 3/4"
JB-****-MPS-2 (19C)	10' - 11 3/4"
JB-****-MPS-2 (19A)	11' - 0"
JB-****-MPS-2 (19)	11' - 0"
JB-****-MPS-2 (19B)	11' - 0"
JB-****-EMP5-6 (7)	10' - 11 3/4"
JB-****-EMP5-6 (3)	9' - 2"
JB-****-EMP5-6 (4)	10' - 8 1/4"
JB-****-EMP5-1 (7)	10' - 8 1/4"
JB-****-EPP4-4 (4)	11' - 8"
JB-****-HMP5-2 (6)	11' - 10"
JB-****-HMP5-1 (3)	11' - 0"
JB-****-HMP5-1 (3B) (DOAS-1B EX)	11' - 0"
JB-****-HMP5-1 (3A) (DOAS-2A EX)	11' - 0"
JB-****-HMP5-3 (7) (RT-1)	7' - 1"
JB-****-HMP5-2 (6B)	11' - 10"
JB-****-HMP5-2 (6A)	11' - 10"
JB-****-HMP5-1 (1) (DOAS-1A SU)	11' - 10"
JB-****-HMP5-1 (5) (BT-2)	7' - 1"
JB-****-HMP5-1 (4) (BT-1)	7' - 1"
JB-ROOF-MP5-3 (EAHU-3 LTG/REC)	12' - 4"
JB-ROOF-MP5-3 (EAHU-2)	10' - 11 3/4"
JB-ROOF-EHMP5-4 (EF-3A)	11' - 0"
JB-ROOF-EHMP5-4 (EF-3B)	11' - 0"
JB-ROOF-EHMP5-4 (EF-2A)	10' - 11 3/4"
JB-ROOF-EHMP5-4 (EF-2B)	10' - 11 3/4"
JB-****-HMP5-1 (2) (DOAS-2A SU)	11' - 0"
JB-****-EMP5-1 (6)	10' - 11 3/4"
JB-****-EPP5-2 (4)	10' - 6 1/2"
JB-****-EPP4-4 (3)	10' - 6 1/2"
JB-****-EHMP5-5 (1)	10' - 6 1/2"
JB-****-EPP5-1 (5)	10' - 7 1/2"
JB-****-PPS-2 (15)	10' - 7 1/2"

JBox_Level 05	
Comments	Elev. Bottom of JBox to Floor
JB-****-MPS-1 (7C)	10' - 6 1/2"
JB-****-MPS-1 (7)	12' - 4 1/2"
JB-****-MPS-1 (7)	10' - 4 1/2"
JB-****-MPS-1 (7B)	12' - 4 1/2"
JB-****-MPS-1 (7A)	11' - 0 1/2"
JB-****-PPS-3 (12)	9' - 9 1/2"
JB-****-PPS-3 (13)	9' - 9 1/2"
JB-****-PPS-2 (14A)	9' - 9 1/2"
JB-****-MPS-2 (20) (CP-1+2; CP-3+4)	9' - 1 1/2"
JB-****-EMP5-1 (2)	10' - 5"
JB-****-EPP5-3 (3)	10' - 5"
JB-****-PPS-3 (11)	10' - 5"
JB-****-PPS-3 (10)	10' - 5"
JB-****-PPS-3 (3)	10' - 5"
JB-****-MPS-4 (6)	10' - 5"
JB-****-PPS-3 (9)	10' - 5"
JB-****-EMP5-4 (2)	10' - 5"
JB-****-EMP5-4 (1)	10' - 5"
JB-****-EPP5-1 (1)	10' - 5"
JB-****-PPS-2 (14)	10' - 5"
JB-****-MPS-4 (1)	11' - 10 1/2"
JB-****-MPS-4 (3)	12' - 4 1/4"
JB-****-MPS-4 (3)	9' - 0 3/4"
JB-****-PPS-2 (4)	10' - 6 1/4"
JB-****-PPS-2 (5)	10' - 11 1/4"
JB-****-PPS-2 (16)	10' - 11 3/4"
JB-****-HLPS-1 (CIR#1 3,5)	10' - 11 3/4"
JB-****-EHLPS-1 (CIR#14,22)	10' - 11 3/4"
JB-****-EHLPS-1 (CIR#14,22)	10' - 11 3/4"
JB-****-EHLPS-1 (CIR#14,22)	10' - 8 3/4"
JB-****-HLPS-1 (CIR#1)	10' - 8 3/4"
JB-****-HLPS-1 (CIR#1)	10' - 8 3/4"
JB-****-EHLPS-1 (CIR#14,22)	10' - 8 3/4"
JB-****-HLPS-1 (CIR#1)	10' - 8 3/4"
JB-****-EHLPS-1 (CIR#14)	10' - 8 3/4"



1 LEVEL 05C - BRANCH
1/4" = 1'-0"

Conduit Color Code

Green	Normal	208/120V
Black	Normal	480/277V
Blue	EM	208/120V
Orange	EM	480/277V
Yellow	LS	208/120V
Pink	LS	480/277V
Purple	LR	208/120V
Brown	LR	480/277V
Red	FA	
Magenta	TELCOM	
Cyan	ATS	

DINTO ELECTRICAL CONTRACTORS
Paul Dinto Electrical Contractors, Inc.
121 Turnpike Drive |Middlebury, CT | 06762

No.	Description	Date

YALE OML

ELECTRICAL

BRANCH

Project Number	39022
Date	5/13/26
Drawn By	Author
Checked By	Checker

E35_05C

Scale: As indicated

5/13/2026 12:51:17 PM